**Progress Report for Week Ending**

**Date:10/03/09**

**PU-08-75**

BASIN ELECTRIC POWER COOPERATIVE
A Touchstone Energy® Cooperative

# PrairieWinds 1 Project

| | Units Complete | % Complete | 08/01/2009 | 08/08/2009 | 08/15/2009 | 08/22/2009 | 08/29/2009 | 09/05/2009 | 09/12/2009 | 09/19/2009 | 09/26/2009 | 10/03/2009 | 10/10/2009 | 10/17/2009 | 10/24/2009 | 10/31/2009 | 11/07/2009 | 11/14/2009 | 11/21/2009 | 11/28/2009 | 12/05/2009 | 12/12/2009 | 12/19/2009 | 12/26/2009 | 01/02/2010 | 01/09/2010 | 01/16/2010 | 01/23/2010 | 01/30/2010 | 02/06/2010 | 02/13/2010 | 02/20/2010 | 02/27/2010 | 03/06/2010 |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | End of Week Units Complete | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Access Roads | 29 | 38% | 0 | 0 | 0 | 2 | 3 | 4 | 2 | 5 | 4 | 9 | | | | | | | | | | | | | | | | | | | | | |
| Crane Pads | 3 | 4% | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2 | 1 | | | | | | | | | | | | | | | | | | | | | |
| Deliver Padmount | 77 | 100% | 0 | 0 | 0 | 0 | 18 | 29 | 17 | 13 | | | | | | | | | | | | | | | | | | | | | | | |
| Install Padmount | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | | | | | | |
| Foundation Construction | 38 | 49% | 0 | 0 | 0 | 0 | 0 | 2 | 2 | 6 | 15 | 13 | | | | | | | | | | | | | | | | | | | | | |
| Delivery Turbine Components | 2 | 3% | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2 | | | | | | | | | | | | | | | | | | | | | |
| Set Base & Mid Tower Sections | 1 | 1% | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | | | | | | | | | | | | | | | | | | | | | |
| Grout & Bolt Tensioning | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | | | | | | |
| Set Tower Top, Nacelle, Rotor | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | | | | | | |
| Tower Wiring & Mech. Completion | 0 | 0% | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | | | | | | | | | | | | | | | | | | | | |

29
3
77
0
38
2
1
0
0
0

53

PU-08-75 Filed: 10/3/2009 Pages: 1
Prairie Winds 1 Project Progress Report for Week Ending 10-03-2009

Basin Electric Power Cooperative







| Wind Connect Staffing | 130 |
|---|---|
| Management | 8 |
| Safety | 3 |
| Civil | 101 |
| Electrical | 12 |
| Logistics / QA | 6 |

| Subcontractor Staffing | 47 |
|---|---|
| Building Dimensions Inc. | 10 |
| L & H Utility Contractors Inc. | 11 |
| World Wind Services Inc. | 4 |
| TimberLine | 12 |
| Great Western Erectors (rebar) | 7 |
| Brundage Bone Concrete Pumping | 3 |

Complete Unit ----------> ■