Progress Report for Week Ending

Date:10/10/09

PU-08-75

BASIN ELECTRIC POWER COOPERATIVE
A Touchstone Energy Cooperative

PrairieWinds 1 Project

	Units Complete	% Complete
Access Roads	40	52%
Crane Pads	8	10%
Deliver Padmount	77	100%
Install Padmount	5	6%
Foundation Construction	46	60%
Delivery Turbine Components	15	19%
Set Base & Mid Tower Sections	2	3%
Grout & Bolt Tensioning	0	0%
Set Tower Top, Nacelle, Rotor	0	0%
Tower Wiring & Mech. Completion	0	0%

End of Week Units Complete

08/01/2009	08/08/2009	08/15/2009	08/22/2009	08/29/2009	09/05/2009	09/12/2009	09/19/2009	09/26/2009	10/03/2009	10/10/2009	10/17/2009	10/24/2009	10/31/2009	11/07/2009	11/14/2009	11/21/2009	11/28/2009	12/05/2009	12/12/2009	12/19/2009	12/26/2009	01/02/2010	01/09/2010	01/16/2010	01/23/2010	01/30/2010	02/06/2010	02/13/2010	02/20/2010	02/27/2010	03/06/2010	
0	0	0	2	3	4	2	5	4	9	11																					40
0	0	0	0	0	0	0	0	2	1	5																					8
0	0	0	0	18	29	17	13																								77
0	0	0	0	0	0	0	0	0	0	5																					5
0	0	0	0	0	2	2	6	15	13	8																					46
0	0	0	0	0	0	0	0	0	2	13																					15
0	0	0	0	0	0	0	0	0	1	1																					2
0	0	0	0	0	0	0	0	0	0																						0
0	0	0	0	0	0	0	0	0	0																						0
0	0	0	0	0	0	0	0	0	0																						0

	A1	A2	A3	A4	A5	A6	A7	A8	A9	A10	A11	A12	A13	A14	A15	A16	B17	B18	B19	B20	B21	B22	B23	B24	B25	B26	B27	B28	B29	B30	B31	B32	C33	C34	C35	C36	C37	C38	C39	C40
Access Roads																																									
Crane Pads																																									
Deliver Padmount																																									
Install Padmount																																									
Foundation Construction																																									
Delivery Turbine Components																																									
Set Base & Mid Tower Sections																																									
Grout & Bolt Tensioning																																									
Set Tower Top, Nacelle, Rotor																																									
Tower Wiring & Mech. Completion																																									

	C41	C42	C43	C44	C45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	E62	E63	E64	E65	E66	E67	E68	E69	E70	E71	E72	E73	E74	E75	E76	E77
Access Roads																																						
Crane Pads																																						
Deliver Padmount																																						
Install Padmount																																						
Foundation Construction																																						
Delivery Turbine Components																																						
Set Base & Mid Tower Sections																																						
Grout & Bolt Tensioning																																						
Set Tower Top, Nacelle, Rotor																																						
Tower Wiring & Mech. Completion																																						

* man power may differ this week due to unknown POD from RMT

Wind Connect Staffing	130
Management	8
Safety	3
Civil	101
Electrical	12
Logistics / QA	6

Subcontractor Staffing	47
Building Dimensions Inc.	10
L & H Utility Contractors Inc.	11
World Wind Services Inc.	4
TimberLine	12
Great Western Erectors (rebar)	7
Brundage Bone Concrete Pumping	3

Complete Unit ——————> ■

55 PU-08-75 Filed: 10/12/2009 Pages: 1
Prairie Winds 1 Project Progress Report for Week Ending 10-10-2009
Basin Electric Power Cooperative