Progress Report for Week Ending

Date: 11/14/09

PU-08-75

BASIN ELECTRIC POWER COOPERATIVE
A Touchstone Energy® Cooperative

PrairieWinds 1 Project

	Units Complete	% Complete	08/01/2009	08/08/2009	08/15/2009	08/22/2009	08/29/2009	09/05/2009	09/12/2009	09/19/2009	09/26/2009	10/03/2009	10/10/2009	10/17/2009	10/24/2009	10/31/2009	11/07/2009	11/14/2009	11/21/2009	11/28/2009	12/05/2009	12/12/2009	12/19/2009	12/26/2009	01/02/2010	01/09/2010	01/16/2010	01/23/2010	01/30/2010	02/06/2010	02/13/2010	02/20/2010	02/27/2010	03/06/2010
			End of Week Units Complete																															
Access Roads	76	99%	0	0	0	2	3	4	2	5	4	9	11	3	9	10	5	9																76
Crane Pads	65	84%	0	0	0	0	0	0	0	4	3	10	5	5	8	7	6	17																65
Deliver Padmount	77	100%	0	0	0	0	18	29	17	13																								77
Install Padmount	64	83%	0	0	0	0	0	0	0	0	0	0	5	16	5	6	16	16																64
Foundation Construction	77	100%	0	0	0	0	0	2	2	6	15	13	8	5	7	19																		77
Delivery Turbine Components	67	87%	0	0	0	0	0	0	0	0	0	2	14	8	13	9	11	10																67
Set Base & Mid Tower Sections	67	87%	0	0	0	0	0	0	0	0	0	1	1	5	4	16	23	17																67
Grout & Bolt Tensioning	54	70%	0	0	0	0	0	0	0	0	0	0	0	2	1	13	9	29																54
Set Tower Top, Nacelle, Rotor	41	53%	0	0	0	0	0	0	0	0	0	0	0	1	1	9	10	20																41
Tower Wiring & Mech. Completion	12	16%	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3	9																12





*Access roads to turbines recognised in this report are not final product, as this just reflects access for construction.

Wind Connect Staffing	214
Management	9
Safety	3
Civil	179
Electrical	13
Logistics / QA	10

Subcontractor Staffing	57
Building Dimensions Inc.	4
L & H Utility Contractors Inc.	17
World Wind Services Inc.	26
TimberLine	3
Great Western Erectors (rebar)	4
Brundage Bone Concrete Pumping	3

Complete Unit ----------> ■

64

PU-08-75 Filed: 11/17/2009 Pages: 1
Prairie Winds 1 Project Progress Report for Week Ending 11-14-2009
Basin Electric Power Cooperative