Bison 1B Weekly Construction Report
PU-09-151
Week Ending: 6/4/11

Construction

- Roads
  - Culverts structures installed – B2, B5, B3, B1, B9, B10, B11, B14, B18, B8, B16
  - Topsoil stripping is complete onsite.
  - Subgrade prep on access roads 6-17-25, 20, 15-28, 7, 11
  - Rock installed on access road 20, 28

- Foundations
  - Topsoil stripping is complete
  - AB, Embeds all delivered
  - Rebar delivered to sites 7, 20, 28
  - Foundations 7, 28, 15, 6, 17, 25 staked for centerpoint by Ulteig
  - Foundations 7, 15, 28 are excavated
  - Anchor Bolt Cages are being built east of OM building
  - Geopier installation began on WTG 20, 6/4/11

Miscellaneous

- Began Installing rock to stabilize the low area on WTG 26 to accommodate additional fill near culvert structure B16
- Replaced poor soils on Access Road 7, 4+00 – 13+00

Weather Impacts

- None

Manpower on Site

- Michels - 37
- Braun – 1
- MP - 4