# NEXTera™ Energy Resources
# Ashtabula Wind II

## Otter Tail

## Plan of the Day (POD)

**Date:** Saturday, 8/22/2009
**High:** 78
**Precipitation Chances:** 0%

**COD:** 10-15-09
**Low:** 52

**Days to COD:** 55
**Winds:** S @ 3 mph
**Weather Forecast:** Partly Sunny

**NEXTera™ Energy Resources** **Otter Tail** **Blattner Energy** **GE**

**Safety/Environmental:**
- Most falls are preventable, take precautions to avoid
- Keep your speed to a minimum
- Watch out for blind corners in areas where corn is growing
- SWPPP inspection every two weeks

**Erection:**
- Erect base & mid at 156-157
- Assemble rotor at 156-157
- Erect rotor at 151
- Collections:
- Electrical:
- Mechanical completion pre-walk at 153-154
- IIP at 159-160

| RECEIVING (As of COB yesterday) | | | |
|---|---|---|---|
| | Total | Received | Balance |
| PMT XFR | 33 | 33 | 0 |
| Grounding XFR | 3 | 3 | 0 |
| 4/0 Cable | 189,000 | 195,397 | -6,397 |
| 500 KCM | 117,000 | 120,206 | -3,206 |
| 1000-2kv (Low Voltage) | 12,750 | 12,700 | 50 |
| 12 Fiber SM FOC | 105,000 | 104,394 | 606 |
| XFR Box Pads | 33 | 33 | 0 |
| Controllers | 33 | 33 | 0 |
| Bases | 33 | 33 | 0 |
| Mids | 33 | 33 | 0 |
| Tops | 33 | 33 | 0 |
| Nacelles | 33 | 33 | 0 |
| Hubs | 33 | 33 | 0 |
| Blade Sets | 33 | 33 | 0 |

Negative Number Indicates Overage of Cable

## General Construction Status

| | Complete | Total | % Complete |
|---|---|---|---|
| Roads Subgraded | 41,232 | 41,232 | 100.0% |
| Gravel Road (6") | 41,232 | 41,232 | 100.0% |
| Roads Complete | 41,232 | 41,232 | 100.0% |
| Silt Fence Installed | 10,000 | 7,300 | 137.0% |
| Foundations Excavated | 33 | 33 | 100.0% |
| Foundations Poured | 33 | 33 | 100.0% |
| Foundations Backfilled | 33 | 33 | 100.0% |
| Crane Pads Completed | 33 | 33 | 100.0% |
| Tower Base Sections Erected | 31 | 33 | 93.9% |
| Tower Mid Sections Erected | 31 | 33 | 93.9% |
| Tower Top Sections Erected | 26 | 33 | 78.8% |
| Nacelles Installed | 26 | 33 | 78.8% |
| Rotors Installed | 26 | 33 | 78.8% |
| Tower Wiring Complete | 23 | 33 | 69.7% |
| Mechanically Complete | 19 | 33 | 57.6% |
| Pre-Commissioned | 9 | 33 | 27.3% |
| Final Commissioned | 0 | 33 | 0.0% |
| 4/0 Cable Trenched | 179,188 | 189,000 | 94.8% |
| 500 Cable Trenched | 100,122 | 117,000 | 85.6% |
| 1000 Low Voltage Installed | 12,750 | 12,750 | 100.0% |
| Fiber Optic 12 Fiber SM | 97,000 | 97,000 | 100.0% |
| Transformers Set | 33 | 33 | 100.0% |

(as of COB yesterday)



53 PU-09-407 Filed: 8/24/2009 Pages: 1
Ashtabula Wind II, Otter Tail, Plan of the Day for Aug. 22, 2009

Otter Tail Corporation

**Contents shall not be forwarded or distributed without prior written consent of NEXTera™ Energy Resources**