NextEra™ Energy Resourc

Baldwin Wind, LLC

Plan of the Day (POD)

Date: Thursday 8-5-10
High: 80
Precipitation Chances: 10%

COD: 11-30-10
Low: 54
Weather Forecast: Mostly Sunny

Days to COD: 118
Winds: NW @ 13 mph

NextEra™ Energy Resources	Blattner Energy	Paradigm	GE

Safety/Environmental:
- Obey traffic guidelines & speed limits
- Be aware of heat effects
- Use caution working on haul roads
- Fence off wetland near turbines 53
- Installing silt fence

Civil/Erection:
-
-
-

Collection:
-
-

-

RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	62	3
Grounding XFR	6	0	6
4/0 Cable	519,519	200,907	318612
500 KCM	51,002	39,635	11367
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	105,811	148850
1000 KCM LVC	24,000	40,730	-16730
12 Fiber SM FOC	289,504	336,530	-47026
XFR Box Pads	64	20	44
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable



General Construction Status

	Complete	Total	% Complete
Roads Subgraded	2,528	99,651	2.5
Roads Built	0	99,651	0.0
Silt Fence Installed	308	11,417	2.7
Foundations Excavated	0	64	0.0
Foundations Poured and Backfilled	0	64	0.0
Crane Pads Completed	0	64	0.0
Tower Base Sections Erected	0	64	0.0
Tower Mid Sections Erected	0	64	0.0
Tower Top Sections Erected	0	64	0.0
Nacelles Installed	0	64	0.0
Rotors Installed	0	64	0.0
Tower Wiring Complete	0	64	0.0
Final Commissioned	0	64	0.0
Underground Trenching Installed (ft)	0		0.0
(as of COB yesterday)			

Contents shall not be forwarded or distributed without prior written consent of NEXTEra™ Energy Resources