NextEra™ Energy Resources

Baldwin Wind, LLC

RECEIVED
AUG 13 2010
PUBLIC SERVICE COMMISSION

Plan of the Day (POD)

Date: Friday, 8-13-10
High: 82
Precipitation Chances: 60%

COD: 11-30-10
Low: 54
Weather Forecast: Partly cloudy

Days to COD: 110
Winds: NW @ 10 mph

NextEra™ Energy Resources | Blattner Energy | Paradigm | GE

Safety/Environmental:
- Obey traffic guidelines & speed limits
- Wet site conditions
- Be aware of heat effects
- Proper labeling of secondary containers
- SWPPP Inspection 8-16-10
- Fence off wetland as needed
- Installing silt fence

Civil/Erection:
- Subgrade string road 32-33 & 53-55
- Gravel string roads 57-59
- Approach at 32-33

Foundations:

Collection:
- Trench F-7 starting at substation
- Bore at F9-2, F10-2 & F11-2

Electrical:

Substation:
- Low side piers & transformer pads

Upcoming Events/Outstanding Issues:
- GE Pre installation meeting 8-24-10

RECEIVING (As of COB yesterday)

	Total	Received	Balance
PMT XFR	65	65	0
Grounding XFR	6	0	6
4/0 Cable	519,519	200,907	318612
500 KCM	51,002	39,635	11367
Copperclad	65,280	73,906	-8626
1000 KCM	254,661	105,811	148850
1000 KCM LVC	24,000	40,730	-16730
12 Fiber SM FOC	289,504	336,530	-47026
XFR Box Pads	64	20	44
Controllers	64	64	0
Bases	64	64	0
Mids	64	64	0
Tops	64	64	0
Nacelles	64	64	0
Hubs	64	64	0
Blade Sets	64	64	0

Negative Number Indicates Overage of Cable

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	17,050	99,651	17.1%
Roads Built	3,184	99,651	3.2%
Silt Fence Installed	1,559	11,417	13.7%
Foundations Excavated	0	64	0.0%
Foundations Poured and Backfilled	0	64	0.0%
Crane Pads Completed	0	64	0.0%
Tower Base Sections Erected	0	64	0.0%
Tower Mid Sections Erected	0	64	0.0%
Tower Top Sections Erected	0	64	0.0%
Nacelles Installed	0	64	0.0%
Rotors Installed	0	64	0.0%
Tower Wiring Complete	0	64	0.0%
Final Commissioned	0	64	0.0%
Underground Trenching Installed (ft)	0		0.0%

(as of COB yesterday)

Contents shall not be forwarded or distributed without prior wri