Center to Grand Forks Project

Minnkota Power COOPERATIVE, INC.

CGF Project Weekly Status Report

Case No. PU-09-670

Michael Hennes ▸ Minnkota Power Cooperative, Inc. ▸ 2/5/2014

Week 92

Extraordinary Events

Safety: None

Environmental: None

Damage: None

Threatened or endangered Species: None

Cultural or Historical: None

Attachments: None

Construction Summary To-Date:

Foundations Installed = 1314

Structures Set = 1142

Spans of Conductor Pulled = 1043

310 **PU-09-670** Filed: 2/12/2014 Pages: 2
Minnkota Power 345 kV trans. line - Center to Grand Forks - week ending 2-5-2014

Minnkota Power Cooperative, Inc.

CGF Project Weekly Status Report

Case No. PU-09-670

Safety/Damages

No issues over the past week.

Environmental

None

Work Progress

Survey: (Staked) 4, 5 (QC) 3, 4, 5

No material delivery this past week.

Foundation installation has completed structures 2, 3, 9, 11-13, 22, 23, 30, 31, 42, 46, 49 over the past week for a total of 13 whole foundations with 1,314 completed in total.

Line construction crews performed structure setting at 73-75, 77-83 over the past week for a total of 10 structures with 1,142 completed in total.

Wire Stringing: OHGW: 450-422 OPGW: 450-422

Restoration: Demobilized

Land Owner/Public Issues: No issues at this time

Work Planned for Next Week

Foundation installation of structures: 4-8, 14-21, 24, 28-29
Structure setting: 84-90, 92-98, 100-107, 299-283, 278-272

Wire Stringing: (Conductor) 68-69, 69-70 (OPGW) 418-376 (OHGW) 422-351

Restoration: Demobilized

Land Owner/Public Issues

None.

Cultural or Historical Events

None.

Extraordinary Events

None.

Structure Move Requests

None.