Company	HESS Corporation	Issue	
Project	Tioga Gas Plant Expansion	Revision	0
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date	6/30/13	Completion (pct)	2

WEATHER-8AM	Sunny	WEATHER-4PM	Sunny
TEMPERATURE (F)-8AM	24	TEMPERATURE (F)-4PM	45

Saturday, November 06, 2010

Equipment Onsite	Quantity	Hour	Company Onsite	Company Quantity	Company Hour	Indirect Quantity	Indirect Hour	Direct Quantity	Direct Hour
Cat 627 Scrapers	0	0	Kiewit					10	603
Cat 623 Scraper	1	44	TIC					5	276
Cat 14H Blade	1	28	CSPI			3	208		
Cat 950 Loader	1	37	W-Industries			1	84		
Cat D8T Dozer	1	47	Blain Ind			1	68		
Volvo A35 Water Truck	1	11	Petrochem			3	259		
Cat Combo Roller	1	36	Braun					1	50
Cat 336 Excavator	1	32	Bartwest					2	50
Cat D6 Dozer	1	56	KL&J					2	26
			Earthmovers						
			HESS	3	67				
			Miles Lorenz					6	60
			AECOM					1	5
Weekly Total		291	Weekly Total	3	67	8	619	27	1,070
Project Total		1,417	Project Total		496		2,826		5,406

Construction	Start	Percent	Construction	Start	Percent
Demolition	10/11/10	95	Office Trailer Inst	10/18/10	70
Staging Area	10/11/10	80	Road No. 2	10/29/10	75
BMP Inst	10/11/10	80	Road No. 3	11/4/10	50
No 3 Stormwtr Ret Pond	10/11/10	35	Laydown #1	11/4/10	15

Construction	Start	Percent	Construction	Start	Percent

LAST WEEK

- Cont exist obstr demo and BMP install
- Cont Staging Area prep and No 3 Stormwater Ret Pond ex
- Cont Office Trailer and Road No 2 install
- Start Culvert and Road No 3 install

THIS WEEK

- Cont exist obstr demo and BMP install
- Cont Staging Area prep and No 3 Stormwater Ret Pond ex
- Cont Office Trailer install and complete Office and Cnstr Pwr install
- Cont Culvert and Road No 2 and 3 install
- Start Road No 1 and 4 install

SAFETY

Site Safety this week focused on Fall protection due to incident last week involving a Contractor employee not wearing harness. Additional incident included damage to 2 Modak units by Contractor. Contaminated Soil is being stored at North end of site to b

VISITOR

1-Kiewit (Paula Abatie, Environmental Coordinator).

B Scott Wright
Construction Manager, TGP Expansion Project