Company	HESS Corporation	Issue	
Project	Tioga Gas Plant Expansion	Revision	0
Location	Tioga, ND	Author	BSW
		Approval	
		ND PSC Case	PU-10-120

Estimated Completion Date	6/30/13	Completion (pct)	10

WEATHER-8AM	Icy/Snow	Saturday, November 27, 2010		WEATHER-4PM	Icy/Snow
TEMPERATURE (F)-8AM	6			TEMPERATURE (F)-4PM	6

Equipment Onsite	Quantity	Hour	Company Onsite	Company Quantity	Company Hour	Indirect Quantity	Indirect Hour	Direct Quantity	Direct Hour
Cat 627 Scrapers	0	0	Kiewit					10	190
Cat 623 Scraper	1	0	TIC					6	90
Cat 14H Blade	1	19	CSPI			2	48		
Cat 950 Loader	1	37	W-Industries			1	24		
Cat D8T Dozer	1	37	Blain Ind			1	24		
Volvo A35 Water Truck	1	0	Petrochem			3	72		
Cat Combo Roller	1	0	Braun					1	20
Cat 336 Excavator	1	52	Bartwest					2	40
Cat D6 Dozer	1	0	KL&J						
Forklift	1	44	Earthmovers						
Crawler 111	1	24	Miles lorenz						
Crawler 888	1	7	HESS	3	54				
Skidsteer	1	40	Dak Staff					1	8
			Badger					2	20
Weekly Total		260	Weekly Total	3	54	7	168	22	368
Project Total		2,022	Project Total		638		3,340		7,445

Construction	Start	Percent	Construction	Start	Percent
Demolition	10/11/10	97	Storm Sewers	11/8/10	24
Erosion Control	10/11/10	98	Resid Gas Pipeline Cap	11/15/10	48
Laydown Areas	10/11/10	70	Flare Drum Sump		
No 3 Stormwtr Ret Pond	10/11/10	38	Pipe Rack Site Prep	11/15/10	61
Roads	10/29/10	76	Final Grading	11/15/10	90
Ditches	10/29/10	19	Office Trailer Inst	10/18/10	100

Construction	Start	Percent	Construction	Start	Percent

LAST WEEK

- Cont Laydown Area, No 3 Stormwtr Ret Pond ex, Road, Ditch, Storm Sewer cnstr
- Comp Office Trailer inst
- Start Resid Gas Pipeline Cap, Pipe Rack Site Prep and Final Grading
- Minimal activity during Thanksgiving week

THIS WEEK

- Cont Laydown Area, No 3 Stormwtr Ret Pond ex, Road, Ditch, Storm Sewer, Resid Gas Pipeline Cap, Pipe Rack Site Prep and Final Grading cnstr

SAFETY

Crane assembly continued this week on site. Power was completed to TIC office complex. Grubbing, road construction and retention pond construction continued. Progress has slowed due to frozen ground and snow. Open holes were filled to prepare for forcasted snow fall. No incidents to report this week. The site was shut down from Wednesday, November 24 thru Saturday, November 27, 2010 for the Thanksgiving holidays. Cold weather, snow and wind continued this week on site.

VISITOR

1-Kiewit (Paula Abatie, Environmental Coordinator).

B Scott Wright
Construction Manager, TGP Expansion Project