ENBRIDGE™

	ROONEY ENGINEERING, INC. **Engineering for the Energy Industry**

Weekly Construction Progress Report
Case Number PU-10-564 & PU10-130

Enbridge Pipelines (North Dakota) LLC

Week of: January 24th, 2011

	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Bruce Homeniuk	Enbridge	701-857-0839	701-240-9097
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Berthold Station

- All mechanical work has been completed besides some general site clean up and painting that will be conducted in the spring when weather permits.
- All electrical work has been completed besides some miscellaneous commissioning activities which are being performed this week.
- Civil contractor is finish with all backfill work and will return in the spring to conduct final cleanup and compaction
- The station has been flooded with oil but won't fully be operational until March 7th, 2011, when oil nominations are planned
- The LACT piping will be flooded and commissioned as well during the week of March 1st, 2011 (March 7th in-service)

Specific Activity on Project – BERTHOLD STATION	
Description	**% Complete**
Berthold Station	
Civil	92%
Mechanical	93%
Electrical	92%
Clean-up	0%
Proposed In-Service Date	**March 7th, 2011**

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	**% Complete**
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	95%
Proposed In-Service Date	**March 7th, 2011**

Significant Work Activity for next week:
Berthold Station • Electrical and Mechanical will be assisting with commissioning activities • Civil contactor will be installing a temporary clay berm until the spring

Comments:

Name	Date
Paul Giron	February 31st, 2011