ENBRIDGE™

	ROONEY ENGINEERING, INC. **Engineering for the Energy Industry**

Weekly Construction Progress Report
Case Number PU-10-564 & PU10-130

Enbridge Pipelines (North Dakota) LLC

Week of: October 10th, 2011

	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Nicole McKitrick	Enbridge	701-857-0848	701-578-5531
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Berthold Station

- Civil work is essentially complete. Just general small punchlist items are left to be completed.
- Currently the station and the LACT are operational
- Painting has continued to progress on site. Currently we are 95% complete with painting.
- Detailed design of HWY 2 is complete and work is being done to attempt to have it installed in 2011.

Specific Activity on Project – BERTHOLD STATION	
Description	**% Complete**
Berthold Station	
Civil	98%
Mechanical	99%
Electrical	100%
Clean-up	80%
Proposed In-Service Date	**May 2nd, 2011 – In Service**

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	**% Complete**
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	98%
Clean-up	96%
Proposed In-Service Date	**May 2nd, 2011 – In Service**

Significant Work Activity for next week:
Berthold Station • Continue civil clean-up work • Planning for HWY 2 modifications are underway • Continue painting facility, weather permitting

Comments:

Name	Date
Paul Giron	October 17th, 2011