ENBRIDGE™

ROONEY ENGINEERING, INC.
Engineering for the Energy Industry

Weekly Construction Progress Report
Case Number PU-10-564 & PU10-130

Enbridge Pipelines (North Dakota) LLC

Week of: June 2012

	Name	Company	Office	Cell
Supervising Project Manager	Paul Giron	Rooney Engineering	303-705-9336	720-300-7285
Enbridge Manager	Nicole McKitrick	Enbridge	701-857-0848	701-578-5531
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Berthold Station

- All work has been completed at Berthold LACT facility
- All modifications to HWY2 and 296th Street have been completed
- The remaining work at Berthold Station involves the replacement of a VFD currently in operation with a lager VFD unit, installation of two PITs and a possible valve replacement.

Specific Activity on Project – BERTHOLD STATION	
Description	**% Complete**
Berthold Station	
Civil	95%
Mechanical	95%
Electrical	95%
Clean-up	100%
Proposed In-Service Date	**August 2012**

Specific Activity on Project – BERTHOLD STATION LACT SITE	
Description	**% Complete**
Berthold Station	
Civil	100%
Mechanical	100%

Electrical	100%
Clean-up	100%
Proposed In-Service Date	**May 2nd, 2011 – In Service**

Significant Work Activity for next week:
Berthold Station • The remaining work involves the installation of a replacement VFD which is currently scheduled for August delivery. As builts are attached for your review

Comments:

Name	Date
Paul Giron	June 6th, 2012