ENBRIDGE™

Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 13, 2012 through August 18, 2012

Contacts	*Name*	*Company*	*Office*	*Cell*
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* Pipe gang, firing line, and pipeline coating completed
* DCVG started with 3 miles completed successfully
* Planning started for hydrotest
* Cleanup activities continued

Next Week's Activities

* Start 7 remaining bores
* Cleanup activities to continue

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100% complete	Trenching	93% complete
Grading	100% complete	Lowering-in/Backfill	89% complete
Stringing	100% complete	Rough Cleanup	28% complete
Welding	100% complete	Hydrotest	0% complete

ENBRIDGE™

Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 13, 2012 through August 18, 2012

Facilities Construction

This Week's Activities

* Continued welding, sandblasting, and coating of pipe at Beaver Lodge
* Completed East/West cable tray at Beaver Lodge
* Installed man-ways, ladder platform, and platform braces for Tank at Beaver Lodge
* Installed all 16" check valves at Stanley
* Completed pouring all of the drill piers at Stanley
* Tank buttoned up in preparation for hydrotest at Stanley
* Continue to set pipe, drill piers, and install cables at Berthold
* Install gauge pole, man ways, and nozzles on Berthold Tanks
* Installed mainline motors at Kenaston and Lignite
* Pipe fabrication of drain lines continues at Kenaston and Lignite

Next Week's Activities

* Continue installation of booster pump and drain system piping at Beaver Lodge
* Continue excavation of trench for pipe and electrical cable at Beaver Lodge
* Continue fitting and bolting for suction and fill manifold at Stanley
* Continue installation of manifold, mainline header, and meter piping run, at Stanley
* Continue pouring piers for pipe support and drilling foundations at Berthold
* Install, excavate, and backfill station piping at Berthold
* Terminate cabling at Kenaston and Lignite
* Align mainline pump motors at Kenaston and Lignite

Beaver Lodge Loop Project

Activity	Beaver Lodge	Berthold	Stanley
Mechanical	59.6% complete	38.7% complete	51.5% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	72.7% complete	82.9% complete	93.7% complete

Bakken Pipeline Project (US)

Activity	Berthold	Kenaston	Lignite
Mechanical Work	38.7% complete	68.1% complete	69.1% complete

Total Weighted BEP	70% complete

ENBRIDGE™

Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 6, 2012 through August 11, 2012

Contacts	*Name*	*Company*	*Office*	*Cell*
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* Completed sweeping, potholing, and grading
* Welding continued
* White Earth River bore and 23 additional bores have been completed

Next Week's Activities

* Continue ditching, lowering, and coating
* Rough cleanup to continue

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100%	complete	Trenching	67%	complete
Grading	100%	complete	Lowering-in/Backfill	51%	complete
Stringing	100%	complete	Rough Cleanup	15%	complete
Welding	93%	complete	Hydrotest	0%	complete

ENBRIDGE™

Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

August 6, 2012 through August 11, 2012

Facilities Construction

This Week's Activities

* Continued welding, sandblasting, and coating of pipe at Beaver Lodge
* Continued terminating cables in PLC, switchgear, and VFD cabinets at Beaver Lodge
* Completed welding on tank floating roof deck at Beaver Lodge
* Installed main and valve header at Stanley
* Poured pipe and cable tray support piers at Stanley
* Installed mid-level man way at Stanley tank
* Continue to set pipe, drill piers, and install cables at Berthold
* Work continues on roof deck of Berthold tanks
* Pipe fabrication and cable termination continues at Kenaston and Lignite

Next Week's Activities

* Complete installation of cable tray support and cable tray at Beaver Lodge
* Continue excavation of trench for pipe and electrical cable at Beaver Lodge
* Continue drilling pipe support piers and cable tray foundations at Stanley
* Continue installation of manifold, mainline header, and meter piping run, at Stanley
* Backfill tank manifold piping at Berthold
* Continue pouring piers for pipe support and drilling foundations at Berthold
* Continue installing piping from tank manifold to receiver at Berthold
* Install suction and discharge pipe at Kenaston and Lignite
* Terminate cables in ESB at Kenaston and Lignite

Beaver Lodge Loop Project

Activity	Beaver Lodge	Berthold	Stanley
Mechanical	56.2% complete	36.8% complete	48.9% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	72.4% complete	81.9% complete	86% complete

Bakken Pipeline Project (US)

Activity	Berthold	Kenaston	Lignite
Mechanical Work	36.8% complete	59.1% complete	61% complete

Total Weighted BEP	62% complete

ENBRIDGE™

Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

July 30, 2012 through August 4, 2012

Contacts	*Name*	*Company*	*Office*	*Cell*
Mgr Engineering & Construction, Pipelines	Barry Simonson	Enbridge	715-398-4676	218-269-0483
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Pipeline Construction

This Week's Activities

* Completed sweeping
* Welding continued with 1,043 welds x-rayed to date
* White Earth River bore has started

Next Week's Activities

* DCVG to start
* Complete White Earth River bore

Beaver Lodge Loop (Beaver Lodge to Stanley)

Clearing	100%	complete	Trenching	38%	complete
Grading	93%	complete	Lowering-in/Backfill	26%	complete
Stringing	97%	complete	Rough Cleanup	0%	complete
Welding	59%	complete	Hydrotest	0%	complete

ENBRIDGE™

Bakken Expansion Program

Weekly Construction Status Report

Docket#: PU-10-612 and PU-10-613

July 30, 2012 through August 4, 2012

Facilities Construction

This Week's Activities

* Installed valves, spools, and piping at Beaver Lodge
* Poured 4 platform piers and 5 riser blocks at Beaver Lodge
* Excavated, installed, and backfilled for electrical cabling at Beaver Lodge
* Continued welding on tank floating roof deck at Beaver Lodge
* Installed 16" meter piping, mainine pump suction and discharge piping, and header at Stanley
* Poured 7 piers and continued small bore excavations at Stanley
* Completed installation of radar and gauge poles on Stanley tank
* Continue to set pipe, drill piers, and install cables at Berthold
* Work continues on floating roof of Berthold tanks
* Pipe fabrication and cable termination continues at Kenaston and Lignite

Next Week's Activities

* Complete installation of sump tanks and mainline headers at Beaver Lodge
* Begin installation of booster pump piping and metering at Beaver Lodge
* Continue drilling pipe support piers and cable tray foundations at Stanley
* Continue installation of interconnecting pipe and cabling at Stanley
* Excavate and install piping at Berthold
* Continue pouring piers for pipe support and drilling foundations at Berthold
* Install piping from tank manifold to receiver at Berthold
* Install suction and discharge pipe at Kenaston and Lignite

Beaver Lodge Loop Project

Activity	Beaver Lodge	Berthold	Stanley
Mechanical	50.7% complete	33.5% complete	46.2% complete
Maintenance Building	100% complete	N/A	100% complete
Tank Construction	71.9% complete	81.8% complete	85.5% complete

Bakken Pipeline Project (US)

Activity	Berthold	Kenaston	Lignite
Mechanical Work	33.5% complete	59.1% complete	61% complete