BASIN ELECTRIC POWER COOPERATIVE
A Touchstone Energy® Cooperative

Weekly Construction Progress Report

Case #: PU-12-509
Project: Pioneer Generation Station Phase II
Week Ending: February 12, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4892	701-799-5429
Construction Manager	Gerald Arno	TIC		307-259-8475

Project Safety & Environmental

None at this time

Construction Progress

Completed mapping activities on Unit 3
RATA Testing was completed on Unit 2 / Unit 3 will be completed at a later date
Completed CO2 fire suppression tests on Unit 3 (Generator/Turbine & Axillary Skid)
Continued work on miscellaneous punchlist items on Unit 3 (TIC)

Scheduled Activities

Complete miscellaneous punchlist items on Unit 3 (TIC)
COD for Unit 3 is being extended at this time - we may be looking toward the end of February

Comments

There is a vibration issue with the generator on Unit 3

Report Signatory		Date
Chris Johnson	Construction Coordinator	

82 PU-12-509 Filed: 2/13/2014 Pages: 1
Pioneer Generation Station Phase II progress report - week ending 2-12-2014

Basin Electric Power Cooperative