Monthly Report – February 2018

Case #: PU-17-102
Project: 230 kV Transmission Line, McHenry and Ward Counties
Month Ending: February 28, 2018
Project Contacts:

Title	Name	Company	Office Phone	Cell Phone	e-mail
Permit Manager	Tom Hillstrom	Xcel Energy	612-330-5835	612-584-8783	Thomas.hillstrom@xcelenergy.com
Project Manager	Joe Samuel	Xcel Energy	612-337-2338	651-295-3253	Joseph.M.Samuel@xcelenergy.com
Land Agent	Sean Lawler	Xcel Energy	612-330-1956	320-247-0309	Sean.W.Lawler@xcelenergy.com

Safety Issues
None
Environmental Issues
None
Landowner / Public Issues
None
Project Modification Requests
None
Construction Progress
Grading at Magic City Substation - 100 % complete Grading at McHenry Substation - 100% complete Line Foundation Installation – 95% culvert foundations complete (144 total) 95% concrete pier complete (48 total) Structure Setting – 5% complete (190 total)
Look Ahead
Fencing and foundation complete Magic City Substation Continue transmission material delivery and structure hauling to continue until mid-March Remaining foundations will be installed in May/June 2018 Structure setting will continue thru March and April and dependent on weather conditions
Comments