Monthly Report – May 2018

Case #: PU-17-102
Project: 230 kV Transmission Line, McHenry and Ward Counties
Month Ending: May 31, 2018
Project Contacts:

Title	Name	Company	Office Phone	Cell Phone	e-mail
Permit Manager	Tom Hillstrom	Xcel Energy	612-330-5835	612-584-8783	Thomas.hillstrom@xcelenergy.com
Project Manager	Joe Samuel	Xcel Energy	612-337-2338	651-295-3253	Joseph.M.Samuel@xcelenergy.com
Land Agent	Sean Lawler	Xcel Energy	612-330-1956	320-247-0309	Sean.W.Lawler@xcelenergy.com

Safety Issues
None
Environmental Issues
None
Landowner / Public Issues
None
Project Modification Requests
None
Construction Progress
Magic City Substation - Grading 100 % complete. Area outside of fence seeded May 23rd. McHenry Substation – 230 kV yard outage and teardown started 5/29/18 Line Foundation Installation – 95% culvert foundations complete (144 total) 95% concrete pier complete (48 total) Structure Setting – 95% complete (190 total) Structure Stringing – 8% complete
Look Ahead
Fencing and foundation complete Magic City Substation; control house construction sub equipment installation All structures hauled to right of way and framed at the foundation Remaining foundations will be installed in June 2018 Conductor stringing commenced in mid-May and will continue into Sept 2018
Comments