Monthly Report – June 2018

Case #: PU-17-102
Project: 230 kV Transmission Line, McHenry and Ward Counties
Month Ending: June30, 2018
Project Contacts:

Title	Name	Company	Office Phone	Cell Phone	e-mail
Permit Manager	Tom Hillstrom	Xcel Energy	612-330-5835	612-584-8783	Thomas.hillstrom@xcelenergy.com
Project Manager	Joe Samuel	Xcel Energy	612-337-2338	651-295-3253	Joseph.M.Samuel@xcelenergy.com
Land Agent	Sean Lawler	Xcel Energy	612-330-1956	320-247-0309	Sean.W.Lawler@xcelenergy.com

Safety Issues
None
Environmental Issues
None
Landowner / Public Issues
None – Tree mitigation Plan approval June 28th
Project Modification Requests
Structure 2 moved slightly – Separate notice submitted to Commission on June 11th.
Construction Progress
Magic City Substation - Grading 100 % complete. Area outside of fence seeded May 23rd. McHenry Substation – All the old steel was removed as of June 8th. 52% of the foundations and piers are done. 25% of the new steel stands are installed. Line Foundation Installation – 100% culvert foundations complete (144 total) 100% concrete pier complete (48 total) Structure Setting – 95% complete (190 total) Structure Stringing – 12% complete
Look Ahead
Fencing and foundation complete Magic City Substation; control house construction sub equipment installation All foundations have been installed as of June 22nd Conductor stringing commenced in mid-May and will continue into Sept 2018
Comments