Monthly Report – July 2018

Case #: PU-17-102
Project: 230 kV Transmission Line, McHenry and Ward Counties
Month Ending: July 31, 2018
Project Contacts:

Title	Name	Company	Office Phone	Cell Phone	e-mail
Permit Manager	Tom Hillstrom	Xcel Energy	612-330-5835	612-584-8783	Thomas.hillstrom@xcelenergy.com
Project Manager	Joe Samuel	Xcel Energy	612-337-2338	651-295-3253	Joseph.M.Samuel@xcelenergy.com
Land Agent	Sean Lawler	Xcel Energy	612-330-1956	320-247-0309	Sean.W.Lawler@xcelenergy.com

Safety Issues
None
Environmental Issues
None
Landowner / Public Issues
None
Project Modification Requests
None
Construction Progress
Magic City Substation - Grading 100 % complete. Area outside of fence seeded May 23rd. McHenry Substation – 99% of the foundations and piers are done. 75% of the new steel stands are installed. Drain tile, ground grid, cable trench and cable pulling has been started. Welding starting by next week. 30 % of whole project complete. Line Foundation Installation – 100% culvert foundations complete (144 total) 100% concrete pier complete (48 total) Structure Setting – 97% complete (190 total) Structure Stringing – 70% complete Site Restoration will commence in August
Look Ahead
Magic City Substation; control house construction sub equipment installation expected complete mid-Sept. McHenry Substation: Expected completion is late October 2018 Conductor stringing commenced in mid-May and will continue into early Sept 2018.
Comments