ONEOK Rockies Midstream, L.L.C. Cherry Creek Extension Pipeline Project Monthly Construction Progress Report		ONEOK ROCKIES MIDSTREAM A SUBSIDIARY OF ONEOK	
Period: October 15, 2023 - November 15, 2023		**Case No. PU-23-015**	
Contact List	**Name**	**Company**	**Phone**
Project Manager	Kolton Burge	ONEOK	(918) 561-8036
Environmental Project Manager	Alea Doray	ONEOK	(918) 246-4729
Constr. Coordinator	Tim Swan	ONEOK	(870) 940-9415
Chief Inspector	Tyler Heistand	Global Inspection Services	(417) 438-1799
Environmental Inspector	Adam Weishair	Merjent	(320) 224-5439

Project Description

Construct approximately a 4-mile-long pipeline extension of an existing 12-inch-diameter Pipeline. The Project will originate at ONEOK's existing Lonesome Creek Gas Plant and terminate at an existing pipeline junction (Antelope Creek Junction) in McKenzie County, North Dakota.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	20,830	100%	N/A	N/A
Right of Way Grading	20,830	100%	N/A	N/A
Stringing	20,830	100%	N/A	N/A
Bending	15,300	73%	N/A	N/A
Welding	12,670	61%	N/A	N/A
Coating	5,800	28%	N/A	N/A
Ditching	3,065	15%	N/A	N/A
Lowering	2,800	13%	N/A	N/A
Backfill	2,800	13%	N/A	N/A
Tie-in	300	1%	N/A	N/A
Hydro test	0	0%	N/A	N/A
Right of Way Cleanup	0	0%	N/A	N/A

Activity for the Month

PSC pre-construction kickoff held on October 3, 2023. Construction activities began on October 20, 2023. PSC Inspectors were on site to witness initial ground clearing and soil segregation activities. Primary activities for this period included: ROW clearing, ROW grading, pipe stringing, pipe bending, mainline welding, coating of girth welds, ditching, pipe lowering in, and road bore and HDD set up.

Comments

Name	Report Date
Kolton Burge	11/21/2023