KINDER MORGAN

Construction Monthly Report

Project Title / Hiland Express Spine Pipeline Project

Project Manager:	Eric Jensen
ND PSC Case #:	PU-25-084
Report Date:	9/22/2025
Project Footage	148,711.77
Project Bore Count	97
Project Percentage	25.4%

MAINLINE CONST. OPERATIONS	Total Footage	Count Completed	% Complete	Date Started	Days Worked	Date Completed
ROW STAKING	122,100		82%	8/18/2025	15	
UTILITY LOCATE/MSCOPE	96,300		65%	8/25/2025	18	
TEMP FENCE GAPS	74,873	12	50%	8/28/2025	10	
MULCHING and CLEARING	90,200		61%	8/25/2025	20	
ENVIRONMENTAL	81,833		55%	8/28/2025	10	
GRADING	81,800		55%	8/25/2025	22	
STRINGING	56,550		38%	8/29/2025	15	
HYDROVAC	57,203		38%	8/29/2025	16	
TRENCHING	5,500		4%	9/17/2025	4	
BEND & SETUP	52,200		35%	9/3/2025	15	
ROAD BORES	1,670	8	8%	9/3/2025	11	
ROAD BORES - WELDING	14,877	12	12%	8/30/2025	4	
PIPE LAYING (PIPEGANG)	49,900		34%	9/3/2025	14	
LINE WELDING (FIRING LINE)	49,900		34%	9/3/2025	14	
NDE (UT / XRAY)	49,900		34%	9/3/2025	14	
MAIN LINE COATING	33,800		23%	9/8/2025	9	
PADDING	3,600		2%	9/18/2024	3	
LOWER-IN	3,600		2%	9/18/2025	3	
BACKFILL	3,537		2%	9/19/2025	2	
TIE IN	-		0%		0	
HYDROSTATIC TESTING	-	0	0%		0	
CATHODIC TEST STATION	-	0	0%		0	
FINAL TIE INS	-		0%		0	
FINAL FENCING	-	0	0%		0	
FINAL CLEANUP	-		0%		0	