Bison 3 Weekly Construction Report
PU- 11 - 162
Week Ending: 05/20/12

Collection crews are working on circuits 814, 815, 816, and 817.

Foundation crews continue excavating holes and installing rebar, 11 base sections and 7 pedestal sections have been poured.

Manpower on Site

- Michels - 199
- Braun – 6
- Hooper -10
- MP - 8