

Hamre, John G.

From: Fahn, Patrick J.
Sent: Wednesday, July 30, 2008 8:27 AM
To: Hamre, John G.
Subject: FW: Enbridge LSr Project: Status Update
Attachments: Status Report 072008 to 072608.pdf

John – please docket in 07-75 and then forward to Commissioners, Legal and PUD

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Tim Drake [mailto:TCDRAKE@nrg-llc.com]
Sent: Wednesday, July 30, 2008 7:41 AM
To: Fahn, Patrick J.
Cc: 'Dave.Hodek@enbridge.com'
Subject: Enbridge LSr Project: Status Update

Patrick,

Attached is the weekly progress update for the Enbridge LSr pipeline project. Please let me know if you have any questions.

Thanks.

Tim Drake

74 **PU-07-75** Filed: 7/30/2008 Pages: 4
Weekly Progress Update for Enbridge Pipeline Project

Enbridge Pipelines (Southern Lights) L.L.C.

Tim Drake

WEEKLY STATUS REPORT Reporting Period July 20 to July 26, 2008

Current Construction Activity

Construction of the Enbridge LSr Pipeline Project continued with good progress. Mainline clearing, grading, and stringing operation have been completed in North Dakota and have progressed into Minnesota. The following is a summary of work has been completed to date:

- Clearing: completed in North Dakota
- Grading: completed in North Dakota
- Stringing: completed in North Dakota
- Bending: 12.0 miles completed this week: Total of 26.9 miles
- Welding: 5.1 miles completed this week: Total of 19.2 miles
- Ditching: 6.2 miles completed this week: Total of 17.4 miles
- Backfilling: 7.2 miles completed this week: Total of 17.4 miles
- Clean-up: 3.5 miles completed this week: Total of 4.7 miles

Installation of the Tongue River crossing was completed. Inadvertent returns occurred during the drilling operations. The inadvertent returns were contained as the pipe was installed. Enbridge notified the North Dakota Department of Health of the release and kept the agency informed of clean-up activities. Minor inadvertent returns also occurred at several other locations. All were effectively contained and cleaned up.

Agency Correspondence

As stated above, Enbridge Environmental Inspectors notified and met with representatives from the North Dakota Department of Health to discuss the Tongue River inadvertent return and clean-up activities. Additionally, potentially contaminated soil was encountered at approximately MP 793 (south of Highway 81). The Department of Health was notified and reviewed the site in the field. Final analysis of the soil sample is pending.

Upcoming Activities

The following activities are scheduled for the next reporting period:

- Continue welding, ditching, backfill, and cleanup activities;
- Continue preparation activities for the Pembina River HDD;
- Continue restoration activities.

Pipe stringing completed to 163rd Street



Backfilling trench progressing near milepost (MP) 786



Backfilling and rough grade occurring north of 98th Ave



Containment and cleanup of minor drill mud release at S-792A (~milepost 792)

