



CHANGE ORDER
 NORTH DAKOTA PUBLIC SERVICE COMMISSION
 ABANDONED MINE LANDS
 SFN 19942 (5-93)

CHANGE ORDER
 NUMBER

0003

Project	Columbus Phase 15
Contractor	Gary Morlock Construction
Original Contract Amount	\$ 528,150.00
Date	9-10-15

NO.	ITEM OF WORK	UNIT	ORIG. QUAN.	QUAN. + OR -	UNIT PRICE	INCREASE AMOUNT	DECREASE AMOUNTS
1.	Topsoil Salvage	Yds ³	7,500	-987	\$2.50	—	\$2467.50
2.	Earth work B	Hrs.	200	+835	\$250	\$20,875.00	—
3.	Topsoil Handling	Yds ³	2,500	+500	\$2.50	\$1,250.00	—
4.	Flexamat	Yds ²	10,000	-10,000	\$5.00	—	\$50,000
5.	Force Account	L.S.	1	-8970894	\$50,000	—	\$44,854.47
6.	Extra Work						
	Pipe	ft.	—	+60.0	\$16	\$960.00	—
	Backhoe	hrs.	—	+22.5	\$120	\$2,700.00	—
	Skidloader	hrs.	—	+22.5	\$110	2,475.00	—
	Mob.-backhoe	hrs.	—	+5.0	\$158	\$790.00	—
	Mob.-Skidloader	hrs.	—	+7.0	\$100	\$700.00	—
	Rock (450.26 tons)	L.S.	—	+1.0	\$16,547.06	\$16,547.06	—
TOTALS:						46,297.06	97,321.97

Explanation and/or sketch of change:
 1.) Less topsoil salvaged
 2.) Additional spoil piles leveled
 3.) Additional topsoil hauled
 4.) No flexamats used
 5.) Not all of force account utilized
 6.) Extra work for erosion control

Net Increase or Decrease to Date	-51,024.91
Projected Contract Final Cost to Date	\$477,125.09

AML Project Manager	Mark Knell
Date	9-10-15
Contractor	Gary Morlock
Date	8-31-15

NOTE: No increase or decrease of work is authorized unless this change order is signed by both parties prior to start or elimination of such work.