

Monthly Construction Status Report

07/30/16



Contact	eMail Address	Title	Office Phone	Cell Phone
Jason Stelzer	jason@paradigmmidstream.com	Manager, Land & ROW	(214) 389-8159	(817) 781-1924
Greg Hunter	ghunter@paradigmmidstream.com	Senior Project Engineer	(214) 389-8172	(214) 707-5252
Marc Westbrook	mwestbrook@setxind.com	Construction Manager	(409) 384-4278	(409) 382-8333

Extraordinary Incidents / Accidents / Injuries Summary
None

PU-15-114 16-inch Sacagawea Trunkline			
Activity	Spreads 1A & 1B	Spread 2	Spread 3
	Keene – West Side of Lake	East Side of Lake to North Reservation Boundary	North Reservation Boundary to Palermo
Footage	83,000 ft.	107,000 ft.	178,562 ft.
ROW / Grade	100%	100%	100%
String Pipe	100%	100%	97%
Bend Pipe	97%	100%	90%
Weld Pipe	97%	100%	78%
Coat Welds	75%	100%	78%
Trenching	55%	95%	74%
Lower/Backfill	50%	87%	68%
Tie-ins	37%	50%	60%
HDD	40%	20%	75%

Future Activity: Continue construction activities

PU-15-670 12-inch Palermo to Stanley Lateral	
Task	% Total
ROW/Top Soil Removal	100%
Lower-in/backfill	100%
Tie-ins	98%
Welding	100%
Clean-up	75%
Ditching	100%
HDD	85%

Future Activity: Complete HDD's, bury pipe, and continue clean up.

PU-15-744 Johnson's Corner Connector	
Task	% Total
Topsoil Removal	100%
Pipe hauling/stringing	75%
Bending	88%
Welding	79%
Coating	78%
Ditching	59%
Lower-in/Backfill	50%

Future Activity: Continue pipeline construction

66 PU-15-744 Filed: 8/10/2016 Pages: 1
 Sacagawea Pipeline Co., Crude Oil Pipeline – month ending July 2016

Sacagawea Pipeline Company, LLC

48 PU-15-670 Filed: 8/10/2016 Pages: 1
 Sacagawea Pipeline Co., Crude Oil Pipeline – month ending July 2016

Sacagawea Pipeline Company, LLC

109 PU-15-114 Filed: 8/10/2016 Pages: 1
 Sacagawea Pipeline Co., Crude Oil Pipeline – month ending July 2016

Sacagawea Pipeline Company, LLC