

**ONEOK Bakken Pipeline, L.L.C. Demicks Lake Pipeline
Project Monthly Construction Progress Report**



ONEOK
BAKKEN PIPELINE
A SUBSIDIARY OF ONEOK

Period: November 16, 2019 - December 19, 2019

Case No. PU-18-399

Contact List	Name	Company	Phone
Project Manager	Blake Holland	ONEOK	(918) 732-4888
Environmental Project Manager	Edwin Zedaker	ONEOK	(918) 595-1783
Construction Director	Rex Ramage	ONEOK	(918) 588-7519
Constr. Coordinator Spreads 1, 2 & 3	Dub Jeffrey	ONEOK	(903) 815-7944
Chief Inspector Spread 1	Kelly Hawkins	Onshore QCS	(918) 650-2025
Chief Inspector Spread 2	Rob Jeffrey	Onshore QCS	(903) 271-9803
Chief Inspector Spread 3	Corky Harper	Onshore QCS	(817) 999-0094
Environmental Inspector	Robert Herrmann	ERM	(801) 707-6766
Environmental Inspector	Curtis Boykin	ERM	(870) 310-3873
Environmental Inspector	Clarence Ruhland	ERM	(701) 204-3669

Project Description

The Demicks Lake Pipeline Project is a new, 20-inch-diameter steel NGL pipeline that originates at the ONEOK Rockies Midstream, L.L.C.'s Demicks Lake Natural Gas Processing Plant in McKenzie County, North Dakota, and extends to the southwest to terminate in Richland County, Montana at a planned interconnection with a ONEOK affiliate planned pipeline.

Milestone	Footage Completed	% Complete	Footage Complete (Since Last Report)	% Complete (Since Last Report)
Right of Way Clearing	404,976	100%	0	0%
Right of Way Grading	404,976	100%	0	0%
Stringing	404,976	100%	0	0%
Bending	404,976	100%	0	0%
Welding	404,976	100%	0	0%
Coating	404,976	100%	0	0%
Ditching	404,976	100%	0	0%
Lowering	404,976	100%	0	0%
Backfill	404,976	100%	0	0%
Tie-in	404,976	100%	0	0%
Hydro test	404,976	100%	160,112	40%
Right of Way Cleanup	404,976	100%	40,327	10%
Final Right of Way Cleanup	295,180	73%	24,313	6%

Activity for the Month

Primary activities for this period included: hydrotest, commissioning, and ROW cleanup. Final ROW cleanup activities, including soil decompaction and restoration, are ongoing.

Comments

The entire Demicks Lake Pipeline has been successfully hydrotested and commissioned. Final ROW cleanup activities are ongoing for all spreads.

Name	Report Date
Blake Holland	12/19/2019