



CHANGE ORDER
NORTH DAKOTA PUBLIC SERVICE COMMISSION
ABANDONED MINE LANDS
 SFN 19942 (5-93)

Project	2022 Garrison Phase 5 AML Project
Contractor	Earth Energy & Water Systems, Inc.
Original Contract Amount	\$735,000.00
Date	Contract date: 6/6/2022

CHANGE ORDER NUMBER 2022-RWE-10

NO.	ITEM OF WORK	UNIT	ORIG. QUAN.	QUAN. + OR -	UNIT PRICE	INCREASE AMOUNT	DECREASE AMOUNTS
1.	Extend Performance Period	Calendar Day	108	28			
TOTALS:						\$0.00	\$0.00

Explanation and/or sketch of change:
 Extend the performance period to allow the remaining drilling in the 2022 Garrison Phase 5 AML to be completed. Winter storms in April caused a delay in the associated 2022 Exploratory Drilling AML Project.

Net Increase or Decrease to Date	\$37,696.00
Projected Contract Final Cost to Date	\$773,196.00

AML Project Manager	<i>Pass Edin</i>
Date	10-3-22
Contractor	<i>Donavan Meuchel</i>
Date	10-3-22

NOTE: No increase or decrease of work is authorized unless this change order is signed by both parties prior to start or elimination of such work.

WHITE - Contractor PINK - Administrative BLUE - Project Manager CANARY - Agency