NextEra™ Energy Resources
Ashtabula Wind II

NEXTera Energy

Plan of the Day (POD)

Date: Monday, 7/20/2009 **COD:** 10-31-09 **Days to COD:** 104
High: 79 **Low:** 54 **Winds:** WNW@ 8 mph
Precipitation Chances: 45% **Weather Forecast:** Cloudy

NextEra™ Energy Resources Otter Tail Blattner Energy GE

Safety/Environmental:
- Wear proper PPE while on the job site
- Use correct procedure when offloading any material
- Keep your speed to a minimum
- Traffic congestion in the north laydown yard, use caution and make sure to have a spotter
- SWPPP inspection every two weeks
- Wetland markings

Civil/Erection:
- Subgrade at 209-216
- Gravel at 181-183 & 192-194
- Approach at 213

Foundations:
- Excavation at 179-181
- Mud mat at 179-181
- Install bottom rebar mat at 182, 184 & 185
- Install anchor bolts at 184-187
- Install top rebar mat at 186 & 187
- Form base at 187 & 201
- Pour base at 201
- Form pedestal at 197-199
- Pour pedestal at 197 & 198

Collection:

Electrical:
- Pedestal conduit at 197-199
- Smurf tube at 187 & 201
- Grounding grid at 195-197



RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	81	81	0
Grounding XFR	5	5	0
4/0 Cable	441,000	257,812	183,188
500 KCM	36,000	27,755	8,245
Copperclad	84,000	0	84,000
1000 KCM	333,000	274,970	58,030
12 Fiber SM FOC	270,000	255,650	14,350
1000-2km (Low Voltage)	30,500	31,330	-830
XFR Box Pads	81	81	0
Controllers	80	80	0
Bases	80	80	0
Mids	80	80	0
Tops	80	80	0
Nacelles	80	80	0
Hubs	80	80	0
Blade Sets	80	80	0
Negative Number Indicates Overage of Cable			

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	20,519	117,188	17.5%
Gravel Roads (6")	18,019	117,188	15.4%
Roads Complete	7,025	117,188	6.0%
Silt Fence Installed	7,768	17,700	43.9%
Foundations Excavated	13	80	16.3%
Foundations Poured	2	80	2.5%
Foundations Backfilled	0	80	0.0%
Crane Pads Completed	0	80	0.0%
Tower Base Sections Erected	0	80	0.0%
Tower Mid Sections Erected	0	80	0.0%
Tower Top Sections Erected	0	80	0.0%
Nacelles Installed	0	80	0.0%
Rotors Installed	0	80	0.0%
Tower Wiring Complete	0	80	0.0%
Mechanically Complete	0	80	0.0%
Final Commissioned	0	80	0.0%
4/0 Cable Trenched	0	441,000	0.0%
500 Cable Trenched	0	36,000	0.0%
1000 Cable Trenched	0	333,000	0.0%
Copperclad	0	84,000	0.0%
1000 Low Voltage Trenched	0	30,500	0.0%
Fiber Optic 12 Fiber SM	0	270,000	0.0%
Transformers Set/Terminated	0	80	0.0%
(as of COB yesterday)			

Contents shall not be forwarded or distributed without prior written consent of NEXTEra™ Energy Resources

NextEra™ Energy Resources
Ashtabula Wind II

Otter Tail

Plan of the Day (POD)

Date: Monday, 7/20/2009 **COD:** 10-15-09 **Days to COD:** 88
High: 79 **Low:** 54 **Winds:** WNW @ 8 mph
Precipitation Chances: 45% **Weather Forecast:** Cloudy

NextEra™ Energy Resources | Otter Tail | Blattner Energy | GE

Safety/Environmental:
- Wear proper PPE while on the job site
- Make sure not to use any equipment if it is tagged out
- Narrow roads; use caution when passing
- Keep your speed to a minimum
- Uneven surfaces; use caution when using equipment
- SWPPP inspection every two weeks

Civil/Erection:

Foundations:
- Install top rebar mat at 147
- Form base at 147
- Pour base at 148 & 149
- Backfill at 157-158
- Build Crane pad at 157, 158, 161-164

Collections:
- Trench & cable install 4/0 at 141-158 & J box 139
- Boring pipeline crossing at 139

Electrical:
- Smurf tube at 149
- Install box pad at 143-146

RECEIVING (As of COB yesterday)			
	Total	Received	Balance
PMT XFR	33	0	33
Grounding XFR	3	0	3
4/0 Cable	189,000	122,723	66,277
500 KCM	117,000	120,206	-3,206
1000-2kv (Low Voltage)	12,750	0	12,750
12 Fiber SM FOC	105,000	104,394	606
XFR Box Pads	33	6	27
Controllers	33	0	33
Bases	33	0	33
Mids	33	0	33
Tops	33	0	33
Nacelles	33	0	33
Hubs	33	0	33
Blade Sets	33	0	33
Negative Number Indicates Overage of Cable			

General Construction Status

	Complete	Total	% Complete
Roads Subgraded	41,232	49,614	83.1%
Gravel Road (6")	41,232	49,614	83.1%
Roads Complete	32,975	49,614	66.5%
Silt Fence Installed	10,000	7,300	137.0%
Foundations Excavated	33	33	100.0%
Foundations Poured	30	33	90.9%
Foundations Backfilled	21	33	63.6%
Crane Pads Completed	13	33	39.4%
Tower Base Sections Erected	0	33	0.0%
Tower Mid Sections Erected	0	33	0.0%
Tower Top Sections Erected	0	33	0.0%
Nacelles Installed	0	33	0.0%
Rotors Installed	0	33	0.0%
Tower Wiring Complete	0	33	0.0%
Mechanically Complete	0	33	0.0%
Final Commissioned	0	33	0.0%
4/0 Cable Trenched	23,466	189,000	12.4%
500 Cable Trenched	0	117,000	0.0%
1000 Low Voltage Trenched	0	18,000	0.0%
Fiber Optic 12 Fiber SM	0	105,000	0.0%
Transformers Set/Terminated	3	33	9.1%
(as of COB yesterday)			

Contents shall not be forwarded or distributed without prior written consent of NEXTEra™ Energy Resources